[illegible]

1st & final bill

M. A. R. 57 (Rule 116)
Measurement Book

No. B 489189

Work .... From .... To ....

Contractor of nature of Agency: Sri. pillappa Girija Shankar

Commencement of work ....

Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
	Number	Length	Breadth	Depth		
2	3	4	5	6	7	8
Name of work :-	Construction of R.C.C drain at [illegible] in					
Ravindra nagara	in ward no. 13 Shettyhalli Sub division					
Job code :-	013-17-000027					
A. A :-	EE/[illegible]/AA/540/17-18, dt: 24/10/17					
T.S :-	EE/[illegible]/TS/[illegible]/17-18 dt: 25/10/17					
Work order :-	EE/[illegible]/WO/[illegible]/17-18 dt: 27/12/18					
Est cost :-	Rs. 17.00 lakhs					

Scanned by CamScanner

Date						
1	2	3	4	5	Depth 6	7
1.	Earthwork excavation by manual means in ordinary soil involving in average horizontal through an average lift upto 1.5m, excavated surface sides neatly dressed, the disposed earth to be neatly after breaking of clods. It is completed as per Specification. Vide Qty Pg # 489194		@ Rs. 200.00/m³			1804
2.	Removing BS slab drain & stacking. It is completed Vide Qty Pg # 489195		@ Rs. 70.00/m²			246

M. A. R. 57 (Rule 116)
Measurement Book
No. B

From ..... To .....

Name of Contractor of nature of Agency .....

Name of Commencement of work .....

Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
2	Number 3	Length 4	Breadth 5	Depth 6	7	8
providing and laying in position plain cement concrete of mix 1:4:8 with opc cement @ 180 kg/m³ with 40mm & down size graded granite metal coarse aggregates @ 0.85 cum & fine aggregates @ 0.57 cum hand mixed, concrete laid in layers not exceeding 150mm thick well compacted. It is completed as per specification. Qty Pg # 489195 a) From using available jelly					23.19 28.54	m³ @ Rs. 4500.00 = Rs. 1075420.00
b) Remaining balance qty @ Rs. 5250.00/m³					4.64	m³ Rs. 24360.00

Scanned by CamScanner

Date	Full description, etc, of work	Number	Length	Breadth	Depth	Contents
1	2	3	4	5	6	7
	at any thickness, including attached pilasters, plinth cills & string courses. It is completed as per specification. Vide Qty Pg # 489197 @ Rs. 330.00/m²					621.12 m²
5	providing T.M.T. Steel reinforcement for R.C.C. works including straightening cutting, bending/ hooking placing in position lapping and/ with ... It is completed as per specification Vide Qty Pg # 489197 @ Rs. 67000/Tonne					3.79 MT

M. A. R. 57 (Rule 116)
Measurement Book

No. B 489192

...ork ..... From ..... To .....
...ntractor of nature of Agency .....
...mencement of work .....

Full description, etc, of work	Dimensions: Number	Length	Breadth	Depth	Contents	Reference to last Measurement
2	3	4	5	6	7	8
Providing and laying reinforced cement precast slab of min CC 1:1½:3 using 20mm & down size graded granite metal using HYSD 10mm dia bars @ ... as completed as per specification.	8	0.60	0.90	–	4.32	
	7	0.60	0.90	–	3.78	
	4	0.60	0.90	–	2.16	
	6	0.60	0.90	–	3.24	
					13.50 m²	

Scanned by CamScanner

Date 1	Full description, etc, of work 2	Number 3	Length 4	Breadth 5	Depth 6	Contents 7
		@ Rs. 1700.00/m²				—
	certificate :-			Total		—
	certified that the work is done satisfactorily.					
	P. Girish					

Passed and admitted for Rs. 1033867=00

Passed by Ch... 1001337=00

32530=00

M. A. R. 57 (Rule 116)
Measurement Book

B 489193

From .... To ....

Character of nature of Agency ....

Commencement of work .... E.E. Engineer

B.B.M.P. Dasarahalli Division

Full description, etc, of work 2	Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8

